



D.C. BASS & SONS CONSTRUCTION COMPANY

"Builders Since 1893"

GENERAL CONTRACTORS

205 E Hobson
Sapulpa, OK 74066
918/224-1000 – voice
918/224-1009 – fax

July 26, 2021

Berryhill Schools

Project: Berryhill Public Schools – 2020 Bond Projects
Job #: 4891
Subj: Project Update
Attn: Berryhill Schools Administration

Below are photos of the progress update on each project

South Elementary Storm Shelter:

Earthwork has been completed for the building pad. 2 feet of existing soils was removed and 2 feet of select fill materials were imported and placed for the building pad. The earthwork was tested by Aimright Testing and Engineering during the entire process to document the process and make sure the work was done according to the project requirements.



Existing concrete and soils were removed to a depth of 2ft below finished grade.



Soils removed to subgrade, ready for import of new select fill



New select fill being placed on building pad

Compaction of new select fill at South Elementary building pad



We are now ready to start foundations on the South Elem Shelter. We expect to be drilling the piers this Monday May 2nd and the slab will follow.

Middle School Storm Shelter:

The middle school building site had existing utilities and the main transformer for the school in the way of the new structure. We worked with PSO to relocate the transformer and re-fed the power to each building from the new transformer. This was a very difficult / important operation and was coordinated closely with the school and PSO. The transfer was made over Spring break to avoid power interruptions to class schedules.



Existing Transformer in building pad location.

New transformer with lines excavated and ready to install





New power feed for High school being installed



Pulling new power into existing panel box for High School



Pulling new power lines to new transformer set by PSO



Completed Power transformer, all power is now run through this transformer.

The Middle School also has sewer and water lines that will be re-routed around the building pad. This work is planned, but we determined it would be best to wait until school is out for the summer. This work will shut down water and sewer service to the Middle school and High school for several days. We plan to start this work as soon as school is out. We will also build a temporary fence around the area so that when students return from summer break they will be separated from the work areas.

South Elementary Auditorium:

Demolition has been completed, we are working on framing in for the new HC lift, installing the new duct work, and closing in the exterior walls where HVAC units were removed. We are also setting curbs for the new HVAC units on the roof.



Demolition progress in the Auditorium





Demolition progress in the Auditorium



New ductwork installed at the Auditorium

Below is masonry work completed to close in HVAC openings on the South Auditorium.

